



**City of Allen Park
State of Michigan**

Mark A. Kibby
City Administrator
mkibby@cityofallenpark.org
(P) 313-928-1883

16630 Southfield Road
Suite 3100
Allen Park, MI 48101

To: Mayor and City Council
From: Mark A. Kibby, City Administrator
Date: April 24, 2018
Re: Council Housekeeping Report

1. **Street Improvement Millage:** The contractor (G.V. Cement) has finished half the road and they are starting to form the other side of the road. They should be ready to pour the new concrete on Thursday or Friday – depending on the weather.
The contractor has started to remove the southbound side of Park Avenue. They have started installing the edge drain and storm sewer, as well as some of the concrete forms.
2. **CDBG Street Sectioning:** The contractor (G.V. Cement) has been working in the area of Michigan/LeBlanc/Ford/Fordline. They have replaced many sections, and are now working on the other half of those sections. They should be finished in about two weeks.
3. **Street Sectioning:** The Contractor (Savone Cement) has started with a few sections near Dasher and Allen Road. We have marked a number of locations on Reek Road between Wick and Goddard.
4. **Utility Repairs:** The Contractor (Savone Cement) has nearly finished the first round of locations, and we have added a few more to their work list.
5. **Water Main Replacement Project:** Markese Avenue (Fox Avenue to Rosedale Avenue), Thomas Avenue (Rosedale Avenue to the City Limit with Lincoln Park), and College Avenue (Laurence Avenue to the City Limit with Lincoln Park) are complete except for concrete replacement and restoration. The Contractor (Bricco

Excavating) is working on the tie-ins and services on McLain Avenue (Allen Road to Park Avenue).

6. The reconstruction of Enterprise Drive from the I-94 Exit Ramp to Oakwood Boulevard is scheduled to start on May 14th.
7. The resurfacing of Pelham Road from Wick Road to Allen Road started on Monday, April 16th and last until the end of June.
8. City Hall and Police Department Project: It was decided last week that the move to the new City Hall and Police Department needed to be pushed back one week. There were just too many outstanding issues that would not have made it safe for residents and employees to utilize the facility.

The masons are finishing the installation of the pre-cast stone on the exterior of the building – wing walls and main entrance. They have completed the brick on the City Hall and Police Department sides, and are now working on the sally port. The drywall crew is finishing a few small areas throughout the building. The glass walls for the individual offices on the City Hall side have been installed, and they are now installing them on the Police Department side. Most of the ceiling tiles for City Hall side have been set into place. The ceramic tile floor in the City Hall lobby has been installed, and they have started on the VCT tiles in the back hallway areas. The Police secured parking area concrete has been completed and they are now installing the fencing. The concrete walkways in front of the building are partially poured. Corrigan Moving has set-up the storage racks and moved most of the remaining documents from the current second floor storage room. The move dates have been scheduled for Friday, May 4th through Monday, May 7th. City Hall will be closed on that Friday, Monday, and possibly Tuesday, May 8th.